



Diane Nichols Tradd
Assistant City Manager/DPD Director

Craig Thomas
Deputy Director

MEMORANDUM

TO: Eileen M. Donoghue, City Manager *EMD*

FROM: Christine Clancy, PE, City Engineer
Natasha Vance, PE, Transportation Engineer

DATE: April 2, 2019

SUBJECT: INFORMATIONAL - DESIGN AND CONSTRUCTION PROJECTS

The following report addresses the current status and anticipated schedule for the construction projects that are currently under construction or design in the City of Lowell.

Lawrence Street Bridge – this bridge was scheduled to be completed in fall 2018, but due to the need to relocate 2 gas mains, the project was put on hold through the winter until National Grid was able to complete the design and relocations. National Grid crews are currently working on the relocation. The contractor anticipates remobilizing to the site on Monday, April 15, 2019. They anticipate completing the bridge by Memorial Day. Traffic will be limited to one-way over the bridge, again, for a period of time while the moment slab is completed. The temporary traffic signal will be in place for that time. There will be a 24-hour closure of the bridge to perform milling, and finish paving. The contractor will put up Variable Message Signs and send letters to residents 2 weeks prior to the closure.

Market Street Bridge – this bridge was scheduled to be completed in fall 2018, but the weather (both temperature and precipitation) did not allow for final pavement to be placed. The project was put on hold through the winter. The project will begin again as soon as the temperatures allow for placement of pavement and the contractor can remobilize. Anticipated completion date is May 30, 2019.

TIGER Bridges:

1. Merrimack Street over Merrimack Canal – project complete.
2. Merrimack Street over Western – currently underway; TMP in place with lane shift expected to remain for 8 month, then will flip to the other side of the bridge. Bridge completion is anticipated by October, 2019.
3. Pawtucket Street over Northern Canal – currently underway and closed to vehicular traffic. Students/pedestrians can cross. On April 25th, Father Morissette Boulevard will be closed from Aiken Street to University Ave over night from approximately 6:00 pm until 6:00 am for steel erection. Bridge completion is anticipated by November 2020.
4. Central Street over Pawtucket Canal – work to begin on Tuesday, April 2, 2019. Initially, the TMP will be set up daily as single lane closures with barrels. The permanent TMP setup with jersey barriers will begin mid April. Bridge completion is anticipated by September 2021.
5. Pawtucket Street over Pawtucket Canal – currently underway for utility relocation. This bridge will be closed for one lane of traffic inbound to Lowell, beginning in mid-May. Bridge completion is anticipated by April 2022.

VFW and Aiken Intersection Improvements: Will restart shortly and proceeding on schedule. The work will be mill and overlay rather than full depth pavement. Project completion is anticipated by the end of the summer 2019, which is considerably earlier than the original completion date of October 28, 2019.

Route 113 and Mammoth Intersection Improvements: Will restart shortly and proceeding on schedule. The work will be mill and overlay rather than full depth pavement. Project completion is anticipated by the end of the summer 2019, which is considerably earlier than the original completion date of October 28, 2019.

Lord Overpass: The 100% plans, specifications and cost estimate (PSE) have been delayed due to the National Grid lockout. National Grid is currently finishing their design for the gas and electrical infrastructure for the project corridor. The City's design consultant anticipates submitting 100% PSE on May 1, 2019 and the project will go on the Central Register the following week. Construction mobilization should begin at the end of summer 2019/beginning of fall 2019. Once a contractor has been awarded the project, a detailed schedule and the TMP phasing will be provided. It is anticipated that most of the construction work will be completed at night and project duration is anticipated to be 36-40 months.

Route 38 Improvements: The bid opening was held on January 29, 2019. MassDOT is in the process of finalizing the award. Once the contractor has submitted all the required paperwork for insurance and bonding, a pre-construction meeting will be held by District 4 and a detailed construction schedule will be provided. That meeting has not yet been scheduled, but is anticipated to occur in 4-6 weeks. Construction will likely begin in summer 2019. The anticipated construction duration is 18-24 months.

Princeton Boulevard: MassDOT has additional non-federal funds that they will use this fiscal year to resurface a section of Route 3A/Princeton Boulevard. The limits of the milling and resurfacing are from the Chelmsford city line at Wrightman Street, heading east and ending at Livingston Avenue. The work will begin April 8, 2019 with lane closures, which will be in place during daytime and overnight hours. The work will be completed by the end of May 2019. MassDOT is currently reviewing the City's request to make the intersection of Princeton and Foster a 4-way stop. They expect to make a determination within 4-6 months.

Other Miscellaneous ongoing Construction Efforts throughout the City: In addition to above mentioned projects, there are City-wide paving and sidewalk programs that will begin in early April and continue into the fall. During this same duration, there is ongoing utility work by municipal and private utility companies. Traffic management considerations for these smaller projects are evaluated in conjunction with the larger projects mentioned above.

NV/ns

cc: Christine Clancy, City Engineer
Natasha Vance, Transportation Engineer